

Work Schedule

Job Title: Hyde St. tile project - - 1st phase West side

Month and Dates

#	Loc. / Project	step	Job Details:	Month and Dates														
				mon	tue	wed	thu	fri	mon	tue	wed	thu	fri					
	Hyde St. West side			20	21	22												
			Post for no-parking (72 hour notice)															
			set up pedestrian walkways & power wash				23	24	27									
			Clean and patch spill 7 grind high areas							28	29							
			Apply Liq. Membrane									30						
			Layout and snap lines / start tile setting												31			
										A u g u s t								
			Continue tile setting	3	4	5	6	7	10	11	12							
			Grouting											13	14	17	18	19
			Seal and start curb nose patching															20
			Continue curb patching					21	24									
			Clean up & move barricades for second phase							25								

Notes:

Work Schedule

Job Title: Hyde St. tile project - - 2nd phase East side

Month and Dates

#	Loc. / Project	step	Job Details:	August							mon	tue	wed	thu	fri	mon	tue	wed	thu	fri
				mon	tue	wed	thu	fri	mon	tue										
	Hyde St. West side		Post for no-parking (72 hour notice)									20	21	24						
			set up pedestrian walkways & power wash										25	26						
			Clean and patch spall 7 grind high areas											27	28					
			Apply Liq. Mambrene													31				
				September																
			Layout and snap lines / start tile setting		1	2	3	4	7	8	9	10	11							
			Grouting													14	15	16	17	18
			Seal and start curb nose patching																	
			Continue curb patching		22	23														
			Clean up & move barricades for second phase					24	25											
			Job Completed						25											

Notes: